

**ABSTRACT REPORT OF FINANCIAL AND PHYSICAL ACHIEVEMENT UNDER 4TH STATE FINANCE COMMISSION AWARD
During the year 2016-17 upto the month of February '17**

Sl. No.	Name of the District	Financial Achievement (Rs. in lakhs)								Physical achievement					Road (in Km.) CC/BT/ Water Board Maccadom
		OB as on 01.4.2016	Grant Receipt (2016-17)	Other receipt (int. etc.) 2016-17	Total Funds	Expenditure incurred	% Exp.	Balance	UC submitted	No. of projects			Project completed	Under progress	
										Spill Over	taken up	Total			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Angul	1331.38	1892.01	0.00	3223.39	1228.49	38	1994.90	0.00	148	606	754	398	356	0.76
2	Balasore	4006.66	3658.14	0.00	7664.80	1578.48	21	6086.32	0.00	110	1251	1361	760	601	0.00
3	Bargarh	640.67	2785.43	0.00	3426.10	1653.92	48	1772.18	0.00	491	795	1286	817	469	12.29
4	Bhadrak	1744.28	2205.21	0.00	3949.49	2373.55	60	1575.94	0.00	217	404	621	557	64	0.00
5	Balangir	2231.69	1404.20	31.81	3667.70	2200.86	60	1466.84	14.25	0	1662	1662	1204	458	0.00
6	Boudh	343.72	284.22	0.00	627.94	343.72	55	284.22	0.00	0	0	0	0	0	0.00
7	Cuttack	1781.34	3166.58	0.00	4947.92	1143.82	23	3804.10	0.00	0	671	671	381	290	0.00
8	Deogarh	363.48	548.17	0.00	911.65	573.41	63	338.24	0.00	85	96	181	124	57	0.00
9	Dhenkanal	1830.01	2733.55	8.26	4571.82	2000.98	44	2570.84	0.00	341	810	1151	853	298	8.00
10	Gajapati	1557.67	1380.88	0.00	2938.55	1996.85	68	941.70	0.00	265	457	722	439	283	0.00
11	Ganjam	5549.39	5375.98	0.00	10925.37	4243.50	39	6681.87	0.00	0	67	67	1	66	0.00
12	Jagatsinghpur	463.96	3311.49	259.07	4034.52	933.31	23	3101.21	0.00	0	557	557	355	202	10.28
13	Jajpur	2018.74	2944.85	0.00	4963.59	2821.71	57	2141.88	0.00	0	769	769	304	465	1.19
14	Jharsuguda	723.63	498.28	10.24	1232.15	461.59	37	770.56	0.00	139	176	315	182	133	0.00
15	Kalahandi	2955.32	4055.24	123.50	7134.06	3193.46	45	3940.60	0.00	139	1081	1220	924	296	0.00
16	Kandhamal	1602.41	786.42	0.00	2388.83	695.13	29	1693.70	0.00	0	743	743	400	343	0.00
17	Kendrapada	2160.66	2429.34	0.00	4590.00	2292.40	50	2297.60	0.00	153	1937	2090	1599	491	0.00
18	Keonjhar	3136.21	5377.41	0.00	8513.62	3593.90	42	4919.72	0.00	1393	1106	2499	1614	885	0.00
19	Khurda	866.98	776.43	0.00	1643.41	1008.45	61	634.96	0.00	411	429	840	571	269	26.99
20	Koraput	2894.07	164.56	0.00	3058.63	1200.84	39	1857.79	0.00	1052	61	1113	53	1060	0.00
21	Malkangiri	978.33	612.09	5.46	1595.88	236.04	15	1359.84	0.00	51	279	330	116	214	0.00
22	Mayurbhanj	5194.62	1764.04	0.00	6958.66	1994.91	29	4963.75	0.00	1838	247	2085	396	1689	0.00
23	Nawarangpur	1816.52	675.58	0.00	2492.10	1223.18	49	1268.92	0.00	409	734	1143	576	567	0.00
24	Nayagarh	1656.63	1745.21	0.00	3401.84	245.98	7	3155.86	0.00	0	250	250	78	172	2.40
25	Nuapada	2091.21	1173.07	0.00	3264.28	1379.14	42	1885.14	0.00	160	249	409	315	94	0.00
26	Puri	3865.64	3238.99	0.00	7104.63	2815.50	40	4289.13	0.00	132	606	738	569	169	0.00
27	Rayagada	1875.96	681.94	5.26	2563.16	888.90	35	1674.26	39.37	0	841	841	493	348	0.00
28	Sambalpur	271.29	1489.48	55.59	1816.36	955.98	53	860.38	0.00	0	996	996	598	398	0.00
29	Subarnapur	1108.75	492.13	0.00	1600.88	1180.57	74	420.31	0.00	0	175	175	39	136	0.40
30	Sundergarh	2354.60	4025.18	0.00	6379.78	3029.03	47	3350.75	0.00	15	230	245	173	72	0.00
Total		59415.82	61676.10	499.19	121591.11	49487.60	41	72103.51	53.62	7549	18285	25834	14889	10945	62.31

**Devolution of Funds to Z.P. under award of 4th SFC (ZP)
During the year 2016-17 upto the month of February '17**

Sl. No.	Name of the District	Financial Achievement (Rs. in lakhs)								Physical achievement					Road (in Km.) CC/BT/ Water Board Maccadom / earthen
		OB as on 01.4.2016	Grant Receipt (2016-17)	Other receipt (int. etc.) 2016-17	Total Funds	Expenditure incurred	% of Exp.	Balance	UC submitted	No. of projects			Project completed	Under progress	
										Spill Over	taken up	Total			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Angul	0.00	62.14	0.00	62.14	13.42	22	48.72	0.00	0	8	8	6	2	0.00
2	Balasore	87.00	90.00	0.00	177.00	29.15	16	147.85	0.00	31	22	53	14	39	0.00
3	Bargarh	0.00	90.00	0.00	90.00	74.25	83	15.75	0.00	0	62	62	54	8	2.23
4	Bhadrak	0.00	185.61	0.00	185.61	168.25	91	17.36	0.00	0	73	73	70	3	0.00
5	Balangir	105.00	35.25	0.00	140.25	112.50	80	27.75	3.75	0	51	51	41	10	0.00
6	Boudh	0.00	11.25	0.00	11.25	0.00	0	11.25	0.00	0	0	0	0	0	0.00
7	Cuttack	195.90	52.50	0.00	248.40	58.42	24	189.98	0.00	0	42	42	20	22	0.00
8	Deogarh	22.50	10.25	0.00	32.75	32.75	100	0.00	0.00	7	2	9	9	0	0.00
9	Dhenkanal	56.00	60.00	0.00	116.00	63.36	55	52.64	0.00	12	41	53	36	17	0.85
10	Gajapati	37.00	52.50	0.00	89.50	66.10	74	23.40	0.00	12	30	42	20	22	0.00
11	Ganjam	165.00	165.00	0.00	330.00	184.00	56	146.00	0.00	0	26	26	0	26	0.00
12	Jagatsinghpur	80.00	60.00	3.00	143.00	135.00	94	8.00	0.00	0	129	129	85	44	3.50
13	Jajpur	0.00	114.19	0.00	114.19	85.58	75	28.61	0.00	0	62	62	25	37	1.19
14	Jharsuguda	37.50	66.79	0.00	104.29	50.72	49	53.57	0.00	5	26	31	16	15	0.00
15	Kalahandi	97.50	97.50	0.00	195.00	146.50	75	48.50	0.00	45	0	45	45	0	0.00
16	Kandhamal	90.00	0.00	0.00	90.00	0.00	0	90.00	0.00	0	0	0	0	0	0.00
17	Kendrapada	38.50	33.75	0.00	72.25	60.25	83	12.00	0.00	18	56	74	60	14	0.00
18	Keonjhar	41.90	97.50	0.00	139.40	120.50	86	18.90	0.00	20	41	61	55	6	0.00
19	Khurda	20.75	75.00	0.00	95.75	74.85	78	20.90	0.00	14	61	75	57	18	2.49
20	Koraput	105.00	52.50	0.00	157.50	72.06	46	85.44	0.00	29	32	61	20	41	0.00
21	Malkangiri	52.50	0.00	0.00	52.50	0.00	0	52.50	0.00	0	0	0	0	0	0.00
22	Mayurbhanj	106.52	83.12	0.00	189.64	82.49	43	107.15	0.00	82	14	96	42	54	0.00
23	Nawarangpur	75.00	0.00	0.00	75.00	0.00	0	75.00	0.00	0	0	0	0	0	0.00
24	Nayagarh	60.00	64.53	0.00	124.53	42.24	34	82.29	0.00	0	47	47	10	37	0.42
25	Nuapada	37.50	37.50	0.00	75.00	56.00	75	19.00	0.00	14	0	14	11	3	0.00
26	Puri	82.50	82.50	0.00	165.00	82.50	50	82.50	0.00	0	30	30	18	12	0.00
27	Rayagada	82.50	82.50	0.00	165.00	69.63	42	95.37	15.00	0	38	38	29	9	0.00
28	Sambalpur	55.88	17.74	0.00	73.62	40.08	54	33.54	0.00	0	37	37	27	10	0.00
29	Subarnapur	145.47	0.00	0.00	145.47	120.01	82	25.46	0.00	0	16	16	15	1	0.40
30	Sundergarh	47.00	208.00	0.00	255.00	217.50	85	37.50	0.00	14	25	39	39	39	0.00
	Total	1924.42	1987.62	3.00	3915.04	2258.11	58	1656.93	18.75	303	971	1274	824	450	11.08

**Mega Piped Water Supply (ZP)
During the year 2016-17 upto the month of February '17**

Sl. No.	Name of the District	Financial Achievement (Rs. in lakhs)								Physical achievement					Road (in Km.) CC/BT/ Water Board Maccadom Leakage
		OB OB as on 01.4.2016	Grant Receipt (2016-17)	Other receipt (int. etc.) 2016-17	Total Funds	Expenditure incurred	% of Exp.	Balance	UC submitted	No. of projects			Project completed	Under progress	
										Spill Over	taken up	Total			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Angul	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
2	Balasore	500.00	500.00	0.00	1000.00	0.00	0	1000.00	0.00	0	0	0	0	0	
3	Bargarh	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
4	Bhadrak	500.00	500.00	0.00	1000.00	0.00	0	1000.00	0.00	0	48	48	40	8	
5	Balangir	0.00	250.00	0.00	250.00	0.00	0	250.00	0.00	0	0	0	0	0	
6	Boudh	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
7	Cuttack	0.00	1000.00	0.00	1000.00	0.00	0	1000.00	0.00	0	0	0	0	0	
8	Deogarh	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
9	Dhenkanal	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
10	Gajapati	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
11	Ganjam	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
12	Jagatsinghpur	0.00	1000.00	0.00	1000.00	0.00	0	1000.00	0.00	0	0	0	0	0	
13	Jajpur	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
14	Jharsuguda	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
15	Kalahandi	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
16	Kandhamal	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
17	Kendrapada	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
18	Keonjhar	1000.00	1000.00	0.00	2000.00	0.00	0	2000.00	0.00	0	0	0	0	0	
19	Khurda	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
20	Koraput	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
21	Malkangiri	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
22	Mayurbhanj	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
23	Nawarangpur	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
24	Nayagarh	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
25	Nuapada	1000.00	500.00	0.00	1500.00	0.00	0	1500.00	0.00	1	0	1	0	1	
26	Puri	1000.00	500.00	0.00	1500.00	0.00	0	1500.00	0.00	0	0	0	0	0	
27	Rayagada	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
28	Sambalpur	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
29	Subarnapur	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
30	Sundergarh	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
	Total	4000.00	5250.00	0.00	9250.00	0.00	0	9250.00	0.00	1	48	49	40	9	

Maintanance/ improvement of road infrastructure under the award of 4th SFC Zilla Parishad (Motor Vehicle Tax) (ZP)

During the year 2016-17 upto the month of February '17

Sl. No.	Name of the District	Financial Achievement (Rs. in lakhs)								Physical achievement					Road (in Km.) CC/BT/ Water Board
		OB as on 01.4.2016	Grant Receipt (2016-17)	Other receipt (int. etc.) 2016-17	Total Funds	Expenditure incurred	% of Exp.	Balance	UC submitted	No. of projects			Project completed	Under progress	
										Spill Over	taken up	Total			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Angul	98.36	206.55	0.00	304.91	0.00	0	304.91	0.00	0	0	0	0	0	0.00
2	Balasore	309.06	354.88	0.00	663.94	71.81	11	592.13	0.00	10	43	53	29	24	0.00
3	Bargarh	31.88	262.76	0.00	294.64	248.81	84	45.83	0.00	16	57	73	64	9	7.46
4	Bhadrak	0.00	216.00	0.00	216.00	177.00	82	39.00	0.00	0	48	48	41	7	0.00
5	Balangir	227.50	3.50	0.00	231.00	160.21	69	70.79	10.50	0	65	65	54	11	0.00
6	Boudh	23.24	34.77	0.00	58.01	23.24	40	34.77	0.00	0	0	0	0	0	0.00
7	Cuttack	144.58	177.75	0.00	322.33	33.86	11	288.47	0.00	0	31	31	16	15	0.00
8	Deogarh	49.18	27.05	0.00	76.23	76.23	100	0.00	0.00	18	3	21	21	0	0.00
9	Dhenkanal	139.16	208.68	0.00	347.84	174.57	50	173.27	0.00	29	58	87	66	21	1.62
10	Gajapati	98.36	108.19	0.00	206.55	165.10	80	41.45	0.00	0	87	87	56	31	0.00
11	Ganjam	484.78	532.90	0.00	1017.68	601.00	59	416.68	0.00	0	0	0	0	0	0.00
12	Jagatsinghpur	0.00	182.66	100.47	283.13	10.00	4	273.13	0.00	0	12	12	5	7	0.08
13	Jajpur	0.00	518.48	0.00	518.48	342.15	66	176.33	0.00	0	78	78	28	50	0.00
14	Jharsuguda	64.99	34.77	0.00	99.76	32.87	33	66.89	0.00	15	20	35	14	21	0.00
15	Kalahandi	252.93	278.22	0.00	531.15	287.29	54	243.86	0.00	94	2	96	96	0	0.00
16	Kandhamal	126.46	69.55	0.00	196.01	0.00	0	196.01	0.00	0	0	0	0	0	0.00
17	Kendrapada	189.82	123.65	0.00	313.47	225.50	72	87.97	0.00	38	133	171	124	47	0.00
18	Keonjhar	259.95	285.95	0.00	545.90	538.60	99	7.30	0.00	65	79	144	141	3	0.00
19	Khurda	67.73	231.85	0.00	299.58	182.86	61	116.72	0.00	30	92	122	77	45	6.09
20	Koraput	203.74	112.06	0.00	315.80	153.05	48	162.75	0.00	58	29	87	28	59	0.00
21	Malkangiri	105.38	57.96	0.00	163.34	0.00	0	163.34	0.00	0	0	0	0	0	0.00
22	Mayurbhanj	368.94	170.02	0.00	538.96	329.76	61	209.20	0.00	110	66	176	105	71	0.00
23	Nawarangpur	182.67	100.46	0.00	283.13	0.00	0	283.13	0.00	0	0	0	0	0	0.00
24	Nayagarh	0.00	240.88	0.00	240.88	61.90	26	178.98	0.00	0	25	25	18	7	1.08
25	Nuapada	98.36	54.10	0.00	152.46	152.46	100	0.00	0.00	33	0	33	33	0	0.00
26	Puri	231.85	255.01	0.00	486.86	205.40	42	281.46	0.00	0	52	52	41	11	0.00
27	Rayagada	154.56	170.73	0.00	325.29	131.53	40	193.76	14.14	0	77	77	56	21	0.00
28	Sambalpur	0.00	89.57	0.00	89.57	77.07	86	12.50	0.00	0	48	48	39	9	0.00
29	Subarnapur	21.55	50.23	0.00	71.78	21.55	30	50.23	0.00	0	0	0	0	0	0.00
30	Sundergarh	122.95	393.44	0.00	516.39	451.85	88	64.54	0.00	0	37	37	37	0	0.00
Total		4057.98	5552.62	100.47	9711.07	4935.67	51	4775.40	24.64	516	1142	1658	1189	469	16.33

**Devolution of Funds to P.S. under award of 4th SFC (PS)
During the year 2016-17 upto the month of February '17**

Sl. No.	Name of the District	Financial Achievement (Rs. in lakhs)								Physical achievement					Road (in Km.) CC/BT/ Water Board Maccadom / earthen
		OB as on 01.4.2016	Grant Receipt (2016-17)	Other receipt (int. etc.) 2016-17	Total Funds	Expenditure incurred	% of Exp.	Balance	UC submitted	No. of projects			Project completed	Under progress	
										Spill Over	taken up	Total			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Angul	127.72	76.24	0.00	203.96	76.99	38	126.97	0.00	8	38	46	37	9	0.76
2	Balasore	401.16	496.88	0.00	898.04	172.70	19	725.34	0.00	38	137	175	88	87	0.00
3	Bargarh	86.51	394.60	0.00	481.11	86.51	18	394.60	0.00	37	0	37	37	0	2.60
4	Bhadrak	240.07	330.57	0.00	570.64	522.20	92	48.44	0.00	77	87	164	151	13	0.00
5	Balangir	88.40	245.29	0.81	334.50	251.87	75	82.63	0.00	0	112	112	92	20	0.00
6	Boudh	41.09	50.52	0.00	91.61	41.09	45	50.52	0.00	0	0	0	0	0	0.00
7	Cuttack	481.68	274.29	0.00	755.97	217.07	29	538.90	0.00	0	36	36	15	21	0.00
8	Deogarh	0.00	144.40	0.00	144.40	101.15	70	43.25	0.00	0	38	38	32	6	0.00
9	Dhenkanal	224.18	317.60	0.00	541.78	279.27	52	262.51	0.00	38	147	185	122	63	2.08
10	Gajapati	156.79	206.83	0.00	363.62	225.30	62	138.32	0.00	99	75	174	95	79	0.00
11	Ganjam	0.00	1143.15	0.00	1143.15	578.00	51	565.15	0.00	0	27	27	0	27	0.00
12	Jagatsinghpur	200.00	311.29	155.60	666.89	146.40	22	520.49	0.00	0	108	108	90	18	2.10
13	Jajpur	368.30	250.00	0.00	618.30	475.45	77	142.85	0.00	0	161	161	89	72	0.00
14	Jharsuguda	102.74	47.50	0.00	150.24	69.67	46	80.57	0.00	50	33	83	53	30	0.00
15	Kalahandi	436.45	872.61	0.00	1309.06	566.86	43	742.20	0.00	0	142	142	123	19	0.00
16	Kandhamal	243.90	0.00	0.00	243.90	0.00	0	243.90	0.00	0	0	0	0	0	0.00
17	Kendrapada	300.01	368.92	0.00	668.93	375.00	56	293.93	0.00	24	436	460	385	75	0.00
18	Keonjhar	197.56	458.77	0.00	656.33	444.60	68	211.73	0.00	198	195	393	356	37	0.00
19	Khurda	59.94	269.48	0.00	329.42	142.05	43	187.37	0.00	48	119	167	118	49	4.68
20	Koraput	362.64	0.00	0.00	362.64	0.00	0	362.64	0.00	226	0	226	0	226	0.00
21	Malkangiri	173.30	0.00	0.00	173.30	0.00	0	173.30	0.00	0	0	0	0	0	0.00
22	Mayurbhanj	612.96	306.37	0.00	919.33	340.82	37	578.51	0.00	406	0	406	72	334	0.00
23	Nawarangpur	22.45	248.72	0.00	271.17	0.00	0	271.17	0.00	0	0	0	0	0	0.00
24	Nayagarh	274.01	127.11	0.00	401.12	103.59	26	297.53	0.00	0	124	124	48	76	0.90
25	Nuapada	123.90	86.62	0.00	210.52	207.97	99	2.55	0.00	20	14	34	31	3	0.00
26	Puri	329.77	368.92	0.00	698.69	352.70	50	345.99	0.00	18	65	83	61	22	0.00
27	Rayagada	129.10	10.43	0.00	139.53	102.22	73	37.31	10.23	0	38	38	34	4	0.00
28	Sambalpur	211.29	17.32	8.92	237.53	190.18	80	47.35	0.00	0	118	118	103	15	0.00
29	Subarnapur	134.04	87.06	0.00	221.10	192.07	87	29.03	0.00	0	70	70	13	57	0.00
30	Sundergarh	104.73	729.62	0.00	834.35	648.68	78	185.67	0.00	1	107	108	96	12	0.00
	Total	6234.69	8241.11	165.33	14641.13	6910.41	47	7730.72	10.23	1288	2427	3715	2341	1374	13.12

**Staff Quarters (P.S.) under the award of 4th SFC(P.S.)
During the year 2016-17 upto the month of February '17**

Sl. No.	Name of the District	Financial Achievement (Rs. in lakhs)								Physical achievement					Road (in Km.) CC/BT/ Water Board Maccadom (Leakage)
		OB as on 01.4.2016	Grant Receipt (2016-17)	Other receipt (int. etc.) 2016-17	Total Funds	Expenditure incurred	% of Exp.	Balance	UC submitted	No. of projects			Project completed	Under progress	
										Spill Over	taken up	Total			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Angul	16.84	8.00	0.00	24.84	2.50	10	22.34	0.00	1	5	6	0	6	
2	Balasore	60.00	233.00	0.00	293.00	0.00	0	293.00	0.00	0	0	0	0	0	
3	Bargarh	0.00	14.00	0.00	14.00	0.00	0	14.00	0.00	0	1	1	0	1	
4	Bhadrak	25.88	0.00	0.00	25.88	0.00	0	25.88	0.00	0	0	0	0	0	
5	Balangir	0.00	18.00	0.00	18.00	18.00	100	0.00	0.00	0	11	11	11	0	
6	Boudh	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	
7	Cuttack	74.81	0.00	0.00	74.81	17.55	23	57.26	0.00	0	0	0	0	0	
8	Deogarh	0.00	7.50	0.00	7.50	0.00	0	7.50	0.00	0	0	0	0	0	
9	Dhenkanal	14.00	0.00	0.00	14.00	8.50	61	5.50	0.00	0	1	1	0	1	
10	Gajapati	115.75	0.00	0.00	115.75	115.75	100	0.00	0.00	13	0	13	13	0	
11	Ganjam	287.00	799.00	0.00	1086.00	184.00	17	902.00	0.00	0	0	0	0	0	
12	Jagatsinghpur	63.96	0.00	0.00	63.96	10.50	16	53.46	0.00	0	2	2	1	1	
13	Jajpur	0.00	57.00	0.00	57.00	28.00	49	29.00	0.00	0	7	7	2	5	
14	Jharsuguda	69.00	23.00	0.00	92.00	33.42	36	58.58	0.00	2	4	6	1	5	
15	Kalahandi	240.00	159.50	0.00	399.50	127.00	32	272.50	0.00	0	0	0	0	0	
16	Kandhamal	33.00	0.00	0.00	33.00	0.00	0	33.00	0.00	0	0	0	0	0	
17	Kendrapada	8.00	40.00	0.00	48.00	40.00	83	8.00	0.00	1	1	2	1	1	
18	Keonjhar	0.00	92.00	0.00	92.00	14.00	15	78.00	0.00	0	5	5	1	4	
19	Khurda	55.40	0.00	0.00	55.40	37.40	68	18.00	0.00	9	0	9	5	4	
20	Koraput	229.00	0.00	0.00	229.00	13.40	6	215.60	0.00	14	0	14	0	14	
21	Malkangiri	18.00	0.00	0.00	18.00	0.00	0	18.00	0.00	0	0	0	0	0	
22	Mayurbhanj	148.00	0.00	0.00	148.00	95.55	65	52.45	0.00	10	2	12	5	7	
23	Nawarangpur	22.96	184.04	0.00	207.00	0.00	0	207.00	0.00	0	0	0	0	0	
24	Nayagarh	0.00	87.00	0.00	87.00	33.00	38	54.00	0.00	0	3	3	1	2	
25	Nuapada	36.00	0.00	0.00	36.00	0.00	0	36.00	0.00	2	0	2	0	2	
26	Puri	27.00	27.50	0.00	54.50	15.20	28	39.30	0.00	0	3	11	2	9	
27	Rayagada	13.20	29.86	0.00	43.06	2.89	7	40.17	0.00	0	5	5	1	4	
28	Sambalpur	0.00	65.50	0.00	65.50	36.20	55	29.30	0.00	0	20	20	1	19	
29	Subarnapur	53.00	32.40	0.00	85.40	51.85	61	33.55	0.00	0	8	8	1	7	
30	Sundergarh	225.00	0.00	0.00	225.00	0.00	0	225.00	0.00	0	20	20	1	19	
	Total	1835.80	1877.30	0.00	3713.10	884.71	24	2828.39	0.00	52	98	150	47	103	

**Grants to P.S. towards Salary of Computer Programmers (P.S.)
During the year 2016-17 upto the month of February '17**

Sl.	Name of the	Financial Achievement (Rs. in lakhs)	Physical achievement
-----	-------------	--------------------------------------	----------------------

No.	District	OB as on 01.4.2016	Grant Receipt (2016-17)	Other receipt (int. etc.) 2016-17	Total Funds	Expenditure incurred	% of Exp.	Balance	UC submitted	No. of Projects			Project completed	Under progress
										Spill Over	taken up	Total		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Angul	0.09	0.00	0.00	0.09	0.00	0	0.09	0.00	0	0	0	0	0
2	Balasore	12.24	0.00	0.00	12.24	2.22	18	10.02	0.00	0	0	0	0	0
3	Bargarh	0.00	13.62	0.00	13.62	0.00	0	13.62	0.00	0	0	0	0	0
4	Bhadrak	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0
5	Balangir	5.22	2.57	1.11	8.90	7.79	88	1.11	0.00	0	2	2	2	0
6	Boudh	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0
7	Cuttack	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0
8	Deogarh	0.00	2.23	0.00	2.23	2.23	100	0.00	0.00	0	0	0	0	0
9	Dhenkanal	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0
10	Gajapati	4.29	0.00	0.00	4.29	4.29	100	0.00	0.00	0	7	7	7	0
11	Ganjam	25.60	0.00	0.00	25.60	20.00	78	5.60	0.00	0	0	0	0	0
12	Jagatsinghpur	0.00	1.11	0.00	1.11	1.11	100	0.00	0.00	0	0	0	0	0
13	Jajpur	0.00	12.24	0.00	12.24	12.24	100	0.00	0.00	0	0	0	0	0
14	Jharsuguda	3.34	5.55	0.00	8.89	0.65	7	8.24	0.00	0	0	0	0	0
15	Kalahandi	15.58	0.00	0.00	15.58	15.58	100	0.00	0.00	0	0	0	0	0
16	Kandhamal	1.11	0.00	0.00	1.11	1.11	100	0.00	0.00	0	0	0	0	0
17	Kendrapada	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0
18	Keonjhar	0.00	16.10	0.00	16.10	16.10	100	0.00	0.00	0	0	0	0	0
19	Khurda	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0
20	Koraput	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0
21	Malkangiri	2.39	6.51	0.00	8.90	0.00	0	8.90	0.00	0	0	0	0	0
22	Mayurbhanj	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0
23	Nawarangpur	11.13	0.00	0.00	11.13	0.00	0	11.13	0.00	0	0	0	0	0
24	Nayagarh	0.00	2.23	0.00	2.23	1.12	50	1.11	0.00	0	0	0	0	0
25	Nuapada	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0
40	Puri	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0
27	Rayagada	1.11	0.00	0.00	1.11	1.11	100	0.00	0.00	0	0	0	0	0
28	Sambalpur	0.00	20.07	0.00	20.07	19.93	99	0.14	0.00	0	0	0	0	0
29	Subarnapur	1.11	5.31	0.00	6.42	6.42	100	0.00	0.00	0	6	6	6	0
30	Sundergarh	19.57	0.00	0.00	19.57	0.00	0	19.57	0.00	0	0	0	0	0
	Total	102.78	87.54	1.11	191.43	111.90	58	79.53	0.00	0	15	15	15	0

**Devolution of Funds to G.P. under award of 4th SFC (GP)
During the year 2016-17 upto the month of February '17**

Sl. No.	Name of the District	Financial Achievement (Rs. in lakhs)							Physical achievement			Road (in Km.)
		OB as on	Grant	Other	Total Funds	Expenditure	%	Balance	UC	No. of projects	Project	

1	2	1.4.2016	Released	received (int. etc.)	6	incurred	of Exp.	9	submitted	12	taken up	Total	15	progress	CC/BT/ Water Board Maccadom/ 17
		3	4	5		7	8		10						
1	Angul	760.97	1212.23	0.00	1973.20	938.62	48	1034.58	0.00	139	504	643	337	306	0.00
2	Balasore	1780.02	1839.78	0.00	3619.80	1029.57	28	2590.23	0.00	29	900	929	601	328	0.00
3	Bargarh	333.67	1332.45	0.00	1666.12	1074.06	64	592.06	0.00	123	608	731	553	178	0.00
4	Bhadrak	717.35	775.91	0.00	1493.26	1425.60	95	67.66	0.00	140	132	272	253	19	0.00
5	Balangir	1509.69	424.69	2.94	1937.32	1460.38	75	476.94	0.00	0	1269	1269	904	365	0.00
6	Boudh	135.39	187.68	0.00	323.07	135.39	42	187.68	0.00	0	0	0	0	0	0.00
7	Cuttack	598.76	951.82	0.00	1550.58	508.58	33	1042.00	0.00	0	337	337	201	136	0.00
8	Deogarh	291.80	176.47	0.00	468.27	295.10	63	173.17	0.00	60	17	77	52	25	0.00
9	Dhenkanal	867.14	1082.05	0.00	1949.19	1170.88	60	778.31	0.00	238	494	732	608	124	3.45
10	Gajapati	690.41	747.39	0.00	1437.80	937.54	65	500.26	0.00	110	195	305	165	140	0.00
11	Ganjam	3510.02	2010.07	0.00	5520.09	1780.00	32	3740.09	0.00	0	14	14	1	13	0.00
12	Jagatsinghpur	100.00	1055.26	0.00	1155.26	600.30	52	554.96	0.00	0	286	286	173	113	4.60
13	Jajpur	1585.44	442.37	0.00	2027.81	753.55	37	1274.26	0.00	0	360	360	117	243	0.00
14	Jharsuguda	348.48	215.03	0.03	563.54	223.74	40	339.80	0.00	61	75	136	88	48	0.00
15	Kalahandi	1169.59	1887.66	0.00	3057.25	1593.73	52	1463.52	0.00	0	764	764	536	228	0.00
16	Kandhamal	582.70	716.87	0.00	1299.57	657.16	51	642.41	0.00	0	639	639	377	262	0.00
17	Kendrapada	1003.39	1387.02	0.00	2390.41	1200.00	50	1190.41	0.00	34	1011	1045	800	245	0.00
18	Keonjhar	948.24	3236.16	0.00	4184.40	1967.20	47	2217.20	0.00	758	782	1540	1045	495	0.00
19	Khurda	462.88	114.10	0.00	576.98	445.88	77	131.10	0.00	181	135	316	255	206	13.73
20	Koraput	1338.40	0.00	0.00	1338.40	808.38	60	530.02	0.00	452	0	452	0	452	0.00
21	Malkangiri	302.48	506.78	5.46	814.72	169.41	21	645.31	0.00	0	226	226	113	113	0.00
22	Mayurbhanj	2755.02	1204.53	0.00	3959.55	1005.93	25	2953.62	0.00	382	160	542	164	378	0.00
23	Nawarangpur	1049.30	80.81	0.00	1130.11	949.07	84	181.04	0.00	408	281	689	530	159	0.00
24	Nayagarh	947.56	473.79	0.00	1421.35	4.13	0	1417.22	0.00	0	50	50	1	49	0.00
25	Nuapada	380.87	494.85	0.00	875.72	807.10	92	68.62	0.00	44	206	250	215	35	0.00
26	Puri	1320.58	1358.31	0.00	2678.89	1420.30	53	1258.59	0.00	114	310	424	352	72	0.00
27	Rayagada	1061.24	361.66	0.00	1422.90	510.30	36	912.60	0.00	0	581	581	352	229	0.00
28	Sambalpur	4.12	780.27	45.08	829.47	527.30	64	302.17	0.00	0	631	631	406	225	0.00
29	Subarnapur	472.65	18.64	0.00	491.29	374.95	76	116.34	0.00	0	57	57	1	56	0.00
30	Sundergarh	981.10	2473.12	0.00	3454.22	1572.00	46	1882.22	0.00	0	0	0	0	0	0.00
	Total	28009.26	27547.77	53.51	55610.54	26346.15	47	29264.39	0.00	3273	11024	14297	9200	5097	21.78

**Grants for Creation of Capital Assets of G.P. for Revenue Generation (GP)
During the year 2016-17 upto the month of February '17**

Sl. No.	Name of the District	Financial Achievement (Rs. in lakhs)							Physical achievement				Road (in Km.) CC/BT/ Water Board		
		OB as on 01.4.2016	Grant Released	Other received (int. etc.)	Total Funds	Expenditure incurred	% of Exp.	Balance	UC submitted	No. of projects				Project completed	Under progress
										Spill	taken	Total			

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
			(etc.)			Exp.			Over	up						Maccadom/
1	Angul	220.00	184.00	0.00	404.00	149.69	37	254.31	0.00	0	40	40	16	24	0.00	
2	Balasore	510.00	0.00	0.00	510.00	197.76	39	312.24	0.00	0	73	73	12	61	0.00	
3	Bargarh	77.79	600.00	0.00	677.79	109.79	16	568.00	0.00	88	60	148	89	59	0.00	
4	Bhadrak	180.00	0.00	0.00	180.00	0.00	0	180.00	0.00	0	0	0	0	0	0.00	
5	Balangir	137.79	165.21	0.00	303.00	0.00	0	303.00	0.00	0	16	16	0	16	0.00	
6	Boudh	50.00	0.00	0.00	50.00	50.00	100	0.00	0.00	0	0	0	0	0	0.00	
7	Cuttack	222.71	570.00	0.00	792.71	285.88	36	506.83	0.00	0	200	200	110	90	0.00	
8	Deogarh	0.00	100.00	0.00	100.00	43.20	43	56.80	0.00	0	12	12	8	4	0.00	
9	Dhenkanal	308.75	360.00	0.00	668.75	157.78	24	510.97	0.00	15	21	36	12	24	0.00	
10	Gajapati	234.80	240.00	0.00	474.80	290.15	61	184.65	0.00	15	13	28	25	3	0.00	
11	Ganjam	820.00	630.00	0.00	1450.00	704.00	49	746.00	0.00	0	0	0	0	0	0.00	
12	Jagatsinghpur	0.00	270.00	0.00	270.00	0.00	0	270.00	0.00	0	9	9	0	9	0.00	
13	Jajpur	0.00	1050.00	0.00	1050.00	970.00	92	80.00	0.00	0	48	48	25	23	0.00	
14	Jharsuguda	50.00	50.00	10.00	110.00	35.10	32	74.90	0.00	5	3	8	0	8	0.00	
15	Kalahandi	420.00	540.00	0.00	960.00	250.00	26	710.00	0.00	0	116	116	97	19	0.00	
16	Kandhamal	156.00	0.00	0.00	156.00	35.86	23	120.14	0.00	0	99	99	22	77	0.00	
17	Kendrapada	272.00	340.00	0.00	612.00	180.00	29	432.00	0.00	38	5	43	14	29	0.00	
18	Keonjhar	460.00	60.00	0.00	520.00	330.00	63	190.00	0.00	49	4	53	10	43	0.00	
19	Khurda	103.93	40.00	0.00	143.93	71.93	50	72.00	0.00	19	7	26	13	13	0.00	
20	Koraput	380.00	0.00	0.00	380.00	110.45	29	269.55	0.00	36	0	36	4	32	0.00	
21	Malkangiri	230.00	8.65	0.00	238.65	54.79	23	183.86	0.00	0	40	40	3	37	0.00	
22	Mayurbhanj	426.00	0.00	0.00	426.00	0.00	0	426.00	0.00	382	0	382	0	382	0.00	
23	Nawarangpur	240.00	40.00	0.00	280.00	148.59	53	131.41	0.00	0	44	44	1	43	0.00	
24	Nayagarh	250.00	40.00	0.00	290.00	0.00	0	290.00	0.00	0	0	0	0	0	0.00	
25	Nuapada	210.00	0.00	0.00	210.00	0.00	0	210.00	0.00	19	0	19	0	19	0.00	
26	Puri	600.00	290.00	0.00	890.00	515.30	58	374.70	0.00	0	56	56	44	12	0.00	
27	Rayagada	252.00	2.00	0.00	254.00	30.20	12	223.80	0.00	0	31	31	6	25	0.00	
28	Sambalpur	0.00	176.00	0.01	176.01	34.48	20	141.53	0.00	0	15	15	7	8	0.00	
29	Subarnapur	113.00	132.09	0.00	245.09	164.10	67	80.99	0.00	0	3	3	0	3	0.00	
30	Sundergarh	410.00	0.00	0.00	410.00	0.00	0	410.00	0.00	0	7	7	0	7	0.00	
	Total	7334.77	5887.95	10.01	13232.73	4919.05	37	8313.68	0.00	666	922	1588	518	1070	0.00	

**Maintenance of Capital Assets of G.P.
During the year 2016-17 upto the month of February '17**

Sl. No.	Name of the District	Financial Achievement (Rs. in lakhs)							Physical achievement			Road (in Km.) CC/BT/
		OB as on 1.4.2016	Grant Released	Other received (int.	Total Funds	Expenditure incurred	% of	Balance	UC submitted	No. of projects	Project completed	

				etc.)			Exp.			Spill Over	taken up	Total			Water Board Maccadom/
1	2	3	4	5	6	7	8	9	10	12	13	14	15	16	17
1	Angul	0.10	20.00	0.00	20.10	3.00	15	17.10	0.00	0	3	3	0	3	0.00
2	Balasore	198.00	0.00	0.00	198.00	47.12	24	150.88	0.00	0	70	70	12	58	0.00
3	Bargarh	35.00	0.00	0.00	35.00	35.00	100	0.00	0.00	17	0	17	17	0	0.00
4	Bhadrak	0.00	160.00	0.00	160.00	80.50	50	79.50	0.00	0	16	16	2	14	0.00
5	Balangir	0.00	67.00	0.00	67.00	29.00	43	38.00	0.00	0	11	11	5	6	0.00
6	Boudh	94.00	0.00	0.00	94.00	94.00	100	0.00	0.00	0	0	0	0	0	0.00
7	Cuttack	55.37	0.00	0.00	55.37	15.96	29	39.41	0.00	0	19	19	19	0	0.00
8	Deogarh	0.00	36.00	0.00	36.00	12.50	35	23.50	0.00	0	4	4	1	3	0.00
9	Dhenkanal	0.00	309.50	0.00	309.50	52.25	17	257.25	0.00	0	10	10	1	9	0.00
10	Gajapati	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	0.00
11	Ganjam	100.21	0.00	0.00	100.21	0.00	0	100.21	0.00	0	0	0	0	0	0.00
12	Jagatsinghpur	0.00	178.00	0.00	178.00	15.00	8	163.00	0.00	0	2	2	0	2	0.00
13	Jajpur	0.00	142.00	0.00	142.00	52.00	37	90.00	0.00	0	21	21	11	10	0.00
14	Jharsuguda	0.00	40.00	0.00	40.00	0.00	0	40.00	0.00	0	0	0	0	0	0.00
15	Kalahandi	113.50	50.00	0.00	163.50	122.00	75	41.50	0.00	0	42	42	14	18	0.00
16	Kandhamal	66.00	0.00	0.00	66.00	0.00	0	66.00	0.00	0	0	0	0	0	0.00
17	Kendrapada	189.00	0.00	0.00	189.00	71.00	38	118.00	0.00	0	13	13	0	13	0.00
18	Keonjhar	0.00	10.00	0.00	10.00	0.00	0	10.00	0.00	0	0	0	0	0	0.00
19	Khurda	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	0.00
20	Koraput	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	0.00
21	Malkangiri	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	0.00
22	Mayurbhanj	223.00	0.00	0.00	223.00	32.49	15	190.51	0.00	23	5	28	3	25	0.00
23	Nawarangpur	54.21	20.00	0.00	74.21	61.53	83	12.68	0.00	0	82	82	18	64	0.00
24	Nayagarh	0.00	633.00	0.00	633.00	0.00	0	633.00	0.00	0	0	0	0	0	0.00
25	Nuapada	30.00	0.00	0.00	30.00	0.00	0	30.00	0.00	7	0	7	0	7	0.00
26	Puri	88.00	259.50	0.00	347.50	92.50	27	255.00	0.00	0	30	30	15	15	0.00
27	Rayagada	15.82	10.00	0.00	25.82	3.50	14	22.32	0.00	0	21	21	6	15	0.00
28	Sambalpur	0.00	6.00	0.00	6.00	6.00	100	0.00	0.00	0	3	3	0	3	0.00
29	Subarnapur	117.00	6.00	0.00	123.00	84.57	69	38.43	0.00	0	0	0	0	0	0.00
30	Sundergarh	120.93	0.00	0.00	120.93	102.00	84	18.93	0.00	0	0	0	0	0	0.00
	Total	1500.14	1947.00	0.00	3447.14	1011.92	29	2435.22	0.00	47	352	399	124	275	0.00

**Street Lighting (Grants for creation of Capital Assets) (GP)
During the year 2016-17 upto the month of February '17**

Sl. No.	Name of the District	Financial Achievement (Rs. in lakhs)								Physical achievement				Road (in Km.) CC/BT/ Water Board Maccadom/	
		OB as on 01.4.2016	Grant Released	Other received (int. etc.)	Total Funds	Expenditure incurred	% of Exp.	Balance	UC submitted	No. of projects			Project completed		Under progress
										Spill Over	taken up	Total			

1	2	3	4	5	6	7	8	9	10	12	13	14	15	16	17
1	Angul	58.17	77.35	0.00	135.52	3.17	2	132.35	0.00	0	0	0	0	0	0.00
2	Balasore	58.18	0.00	0.00	58.18	1.60	3	56.58	0.00	2	2	4	4	0	0.00
3	Bargarh	54.82	0.00	0.00	54.82	0.00	0	54.82	0.00	198	0	198	0	198	0.00
4	Bhadrak	19.55	0.00	0.00	19.55	0.00	0	19.55	0.00	0	0	0	0	0	0.00
5	Balangir	73.94	55.20	0.00	129.14	15.00	12	114.14	0.00	0	23	23	3	20	0.00
6	Boudh	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	0.00
7	Cuttack	0.00	140.22	0.00	140.22	0.00	0	140.22	0.00	0	0	0	0	0	0.00
8	Deogarh	0.00	24.77	0.00	24.77	0.00	0	24.77	0.00	0	16	16	0	16	0.00
9	Dhenkanal	81.72	83.72	0.00	165.44	0.00	0	165.44	0.00	0	0	0	0	0	0.00
10	Gajapati	25.97	25.97	0.00	51.94	25.97	50	25.97	0.00	0	25	25	25	0	0.00
11	Ganjam	0.00	95.86	0.00	95.86	88.00	92	7.86	0.00	0	0	0	0	0	0.00
12	Jagatsinghpur	0.00	201.17	0.00	201.17	0.00	0	201.17	0.00	0	5	5	0	5	0.00
13	Jajpur	0.00	215.57	0.00	215.57	12.74	6	202.83	0.00	0	0	0	0	0	0.00
14	Jharsuguda	20.67	1.84	0.00	22.51	0.00	0	22.51	0.00	0	3	3	0	3	0.00
15	Kalahandi	112.27	169.75	0.00	282.02	0.00	0	282.02	0.00	0	0	0	0	0	0.00
16	Kandhamal	62.74	0.00	0.00	62.74	1.00	2	61.74	0.00	0	5	5	1	4	0.00
17	Kendrapada	94.94	0.00	0.00	94.94	65.65	69	29.29	0.00	0	230	230	200	30	0.00
18	Keonjhar	118.06	120.93	0.00	238.99	65.40	27	173.59	0.00	286	0	286	6	280	0.00
19	Khurda	48.48	20.00	0.00	68.48	17.11	25	51.37	0.00	101	8	109	37	72	0.00
20	Koraput	93.29	0.00	0.00	93.29	0.00	0	93.29	0.00	226	0	226	0	226	0.00
21	Malkangiri	0.00	32.19	0.00	32.19	0.00	0	32.19	0.00	0	13	13	0	13	0.00
22	Mayurbhanj	157.68	0.00	0.00	157.68	1.30	1	156.38	0.00	382	0	382	0	382	0.00
23	Nawarangpur	69.76	0.00	0.00	69.76	47.38	68	22.38	0.00	0	270	270	1	269	0.00
24	Nayagarh	73.06	70.17	0.00	143.23	0.00	0	143.23	0.00	0	0	0	0	0	0.00
25	Nuapada	44.58	0.00	0.00	44.58	34.25	77	10.33	0.00	0	29	29	19	10	0.00
26	Puri	94.94	97.25	0.00	192.19	92.70	48	99.49	0.00	0	52	52	32	38	0.00
27	Rayagada	56.07	5.16	0.00	61.23	3.58	6	57.65	0.00	0	34	34	3	31	0.00
28	Sambalpur	0.00	99.89	0.00	99.89	5.78	6	94.11	0.00	0	62	62	0	62	0.00
29	Subarnapur	18.30	64.98	0.00	83.28	71.96	86	11.32	0.00	0	0	0	0	0	0.00
30	Sundergarh	107.32	0.00	0.00	107.32	0.00	0	107.32	0.00	0	0	0	0	0	0.00
	Total	1544.51	1601.99	0.00	3146.50	552.59	18	2593.91	0.00	1195	777	1972	331	1641	0.00

**Construction of Staff Quarters G.P.
During the year 2016-17 upto the month of February '17**

Sl. No.	Name of the District	Financial Achievement (Rs. in lakhs)								Physical achievement				
		OB as on 01.4.2016	Grant Released	Other received (int. etc.)	Total Funds	Expenditure incurred	% of Exp.	Balance	UC submitted	No. of projects			Project completed	Under progress
										Spill Over	taken up	Total		
1	2	3	4	5	6	7	8	9	10	12	13	14	15	16

1	Angul	32.50	45.50	0.00	78.00	32.10	41	45.90	0.00	0	8	8	2	6
2	Balasore	91.00	133.00	0.00	224.00	21.89	10	202.11	0.00	0	3	3	0	3
3	Bargarh	21.00	78.00	0.00	99.00	25.50	26	73.50	0.00	12	7	19	3	16
4	Bhadrak	47.38	37.12	0.00	84.50	0.00	0	84.50	0.00	0	0	0	0	0
5	Balangir	39.30	51.20	0.00	90.50	8.10	9	82.40	0.00	0	19	19	12	7
6	Boudh	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0
7	Cuttack	7.53	0.00	0.00	7.53	6.50	86	1.03	0.00	0	6	6	0	6
8	Deogarh	0.00	19.50	0.00	19.50	10.25	53	9.25	0.00	0	4	4	1	3
9	Dhenkanal	110.50	312.00	0.00	422.50	83.75	20	338.75	0.00	9	38	47	8	39
10	Gajapati	133.80	0.00	0.00	133.80	131.05	98	2.75	0.00	16	10	26	24	2
11	Ganjam	149.50	0.00	0.00	149.50	104.50	70	45.00	0.00	0	0	0	0	0
12	Jagatsinghpur	20.00	52.00	0.00	72.00	15.00	21	57.00	0.00	0	4	4	1	3
13	Jajpur	65.00	78.00	0.00	143.00	35.00	24	108.00	0.00	0	27	27	3	24
14	Jharsuguda	12.50	13.00	0.00	25.50	0.00	0	25.50	0.00	1	2	3	0	3
15	Kalahandi	97.50	0.00	123.50	221.00	84.50	38	136.50	0.00	0	15	15	13	2
16	Kandhamal	240.50	0.00	0.00	240.50	0.00	0	240.50	0.00	0	0	0	0	0
17	Kendrapada	65.00	136.00	0.00	201.00	75.00	37	126.00	0.00	0	52	52	15	37
18	Keonjhar	110.50	0.00	0.00	110.50	97.50	88	13.00	0.00	17	0	17	0	17
19	Khurda	44.59	26.00	0.00	70.59	33.09	47	37.50	0.00	9	4	13	6	7
20	Koraput	182.00	0.00	0.00	182.00	43.50	24	138.50	0.00	11	0	11	1	10
21	Malkangiri	91.00	0.00	0.00	91.00	11.84	13	79.16	0.00	51	0	51	0	51
22	Mayurbhanj	396.50	0.00	0.00	396.50	106.57	27	289.93	0.00	61	0	61	5	56
23	Nawarangpur	89.04	0.00	0.00	89.04	15.06	17	73.98	0.00	1	31	32	0	32
24	Nayagarh	52.00	6.50	0.00	58.50	0.00	0	58.50	0.00	0	1	1	0	1
25	Nuapada	130.00	0.00	0.00	130.00	121.36	93	8.64	0.00	20	0	20	6	14
26	Puri	91.00	0.00	0.00	91.00	38.90	43	52.10	0.00	0	8	8	4	4
27	Rayagada	104.00	6.50	0.00	110.50	29.00	26	81.50	0.00	0	14	14	4	10
28	Sambalpur	0.00	131.00	0.10	131.10	11.60	9	119.50	0.00	0	16	16	0	16
29	Subarnapur	32.63	22.86	0.00	55.49	31.85	57	23.64	0.00	0	0	0	0	0
30	Sundergarh	216.00	221.00	0.00	437.00	37.00	8	400.00	0.00	0	34	34	0	34
	Total	2672.27	1369.18	123.60	4165.05	1210.41	29	2954.64	0.00	208	303	511	108	403

**Own Source of Revenue collected by GP
During the year 2016-17 upto the month of February '17**

Sl. No.	Name of the District	Financial Achievement (Rs. in lakhs)								Physical achievement					Road (in Km.) CC/BT/ Water Board Maccadom/ path
		OB as on 01.4.2016	Grant Released	Other received (int. etc.)	Total Funds	Expenditure incurred	% of Exp.	Balance	UC submitted	No. of projects			Project completed	Under progress	
										Spill Over	taken up	Total			
1	2	3	4	5	6	7	8	9	10	12	13	14	15	16	17
1	Angul	16.63	0.00	0.00	16.63	9.00	54	7.63	0.00	0	0	0	0	0	0.00

2	Balasore	0.00	10.60	0.00	10.60	4.66	44	5.94	0.00	0	1	1	0	1	0.00
3	Bargarh	0.00	0.00	0.00	0.00	0.00	###	0.00	0.00	0	0	0	0	0	0.00
4	Bhadrak	14.05	0.00	0.00	14.05	0.00	0	14.05	0.00	0	0	0	0	0	0.00
5	Balangir	44.85	86.29	26.95	158.09	138.01	87	20.08	0.00	0	83	83	80	3	0.00
6	Boudh	0.00	0.00	0.00	0.00	0.00	###	0.00	0.00	0	0	0	0	0	0.00
7	Cuttack	0.00	0.00	0.00	0.00	0.00	###	0.00	0.00	0	0	0	0	0	0.00
8	Deogarh	0.00	0.00	0.00	0.00	0.00	###	0.00	0.00	0	0	0	0	0	0.00
9	Dhenkanal	28.56	0.00	8.26	36.82	10.62	29	26.20	0.00	0	0	0	0	0	0.00
10	Gajapati	60.50	0.00	0.00	60.50	35.60	59	24.90	0.00	0	15	15	9	6	0.00
11	Ganjam	7.28	0.00	0.00	7.28	0.00	0	7.28	0.00	0	0	0	0	0	0.00
12	Jagatsinghpur	0.00	0.00	0.00	0.00	0.00	###	0.00	0.00	0	0	0	0	0	0.00
13	Jajpur	0.00	65.00	0.00	65.00	55.00	85	10.00	0.00	0	5	5	4	1	0.00
14	Jharsuguda	14.41	0.80	0.21	15.42	15.42	100	0.00	0.00	0	10	10	10	0	0.00
15	Kalahandi	0.00	0.00	0.00	0.00	0.00	###	0.00	0.00	0	0	0	0	0	0.00
16	Kandhamal	0.00	0.00	0.00	0.00	0.00	###	0.00	0.00	0	0	0	0	0	0.00
17	Kendrapada	0.00	0.00	0.00	0.00	0.00	###	0.00	0.00	0	0	0	0	0	0.00
18	Keonjhar	0.00	0.00	0.00	0.00	0.00	###	0.00	0.00	0	0	0	0	0	0.00
19	Khurda	3.28	0.00	0.00	3.28	3.28	100	0.00	0.00	0	3	3	3	0	0.00
20	Koraput	0.00	0.00	0.00	0.00	0.00	###	0.00	0.00	0	0	0	0	0	0.00
21	Malkangiri	3.28	0.00	0.00	3.28	0.00	0	3.28	0.00	0	0	0	0	0	0.00
22	Mayurbhanj	0.00	0.00	0.00	0.00	0.00	###	0.00	0.00	0	0	0	0	0	0.00
23	Nawarangpur	0.00	1.55	0.00	1.55	1.55	100	0.00	0.00	0	26	26	26	0	0.00
24	Nayagarh	0.00	0.00	0.00	0.00	0.00	###	0.00	0.00	0	0	0	0	0	0.00
25	Nuapada	0.00	0.00	0.00	0.00	0.00	###	0.00	0.00	0	0	0	0	0	0.00
26	Puri	0.00	0.00	0.00	0.00	0.00	###	0.00	0.00	0	0	0	0	0	0.00
27	Rayagada	6.36	3.10	5.26	14.72	4.94	34	9.78	0.00	0	2	2	2	0	0.00
28	Sambalpur	0.00	86.12	1.48	87.60	7.36	8	80.24	0.00	0	46	46	15	31	0.00
29	Subarnapur	0.00	72.56	0.00	72.56	61.24	84	11.32	0.00	0	15	15	3	12	0.00
30	Sundergarh	0.00	0.00	0.00	0.00	0.00	###	0.00	0.00	0	0	0	0	0	0.00
	Total	199.20	326.02	42.16	567.38	346.68	61	220.70	0.00	0	206	206	152	54	0.00

**ABSTRACT REPORT OF FINANCIAL AND PHYSICAL ACHIEVEMENT UNDER Non-CFC & 4th SFC
During the year 2016-17 upto the month of February '17**

Sl. No.	Name of the District	Financial Achievement (Rs. in lakhs)								Physical achievement					Road (in Km.) CC/BT/ Water Board Maccadam/ path
		OB as on 01.4.2016	Grant Released	Other received (int. etc.)	Total Funds	Expenditure incurred	% of Exp.	Balance	UC submitted	No. of projects			Project completed	Under progress	
										Spill Over	taken up	Total			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Angul	26.00	11.00	0.00	37.00	11.00	30	26.00	0.00	0	4	4	2	2	0.00
2	Balasore	187.00	0.00	0.00	187.00	42.97	23	144.03	0.00	13	31	44	32	12	0.00

3	Bargarh	35.00	225.00	0.00	260.00	147.75	57	112.25	0.00	13	64	77	61	16	0.00
4	Bhadrak	8.77	454.75	0.00	463.52	430.57	93	32.95	0.00	2	208	210	210	0	0.00
5	Balangir	0.00	130.45	0.00	130.45	74.50	57	55.95	0.00	0	38	38	27	11	0.00
6	Boudh	12.50	0.00	0.00	12.50	12.50	100	0.00	0.00	0	0	0	0	0	0.00
7	Cuttack	0.00	195.00	0.00	195.00	44.21	23	150.79	0.00	0	67	67	16	51	0.00
8	Deogarh	21.50	58.55	0.00	80.05	49.70	62	30.35	0.00	0	12	12	11	1	0.00
9	Dhenkanal	146.12	157.98	0.00	304.10	78.15	26	225.95	0.00	60	15	75	15	60	0.00
10	Gajapati	20.00	260.25	0.00	280.25	151.35	54	128.90	0.00	0	50	50	43	7	0.00
11	Ganjam	0.00	1110.90	0.00	1110.90	647.00	58	463.90	0.00	14	0	14	0	14	0.00
12	Jagatsinghpur	0.00	162.00	96.00	258.00	21.00	8	237.00	0.00	0	28	28	16	12	0.00
13	Jajpur	0.00	0.00	0.00	0.00	0.00	###	0.00	0.00	0	0	0	0	0	0.00
14	Jharsuguda	50.00	38.25	0.00	88.25	61.70	70	26.55	0.00	9	6	15	13	2	0.00
15	Kalahandi	0.00	674.85	0.00	674.85	365.10	54	309.75	0.00	0	60	60	39	21	0.00
16	Kandhamal	0.00	101.00	0.00	101.00	59.00	58	42.00	0.00	0	25	25	12	13	0.00
17	Kendrapada	85.39	40.00	0.00	125.39	54.50	43	70.89	0.00	0	265	265	51	214	0.00
18	Keonjhar	305.00	172.60	0.00	477.60	101.00	21	376.60	0.00	4	24	28	27	1	0.00
19	Khurda	46.10	182.50	0.00	228.60	108.55	47	120.05	0.00	23	50	73	46	27	1.93
20	Koraput	143.00	0.00	0.00	143.00	48.00	34	95.00	0.00	27	8	35	7	28	0.00
21	Malkangiri	108.00	0.00	0.00	108.00	0.00	0	108.00	0.00	0	0	0	0	0	0.00
22	Mayurbhanj	101.50	188.00	0.00	289.50	237.95	82	51.55	0.00	37	40	77	62	15	0.00
23	Nawarangpur	0.00	48.50	0.00	48.50	17.00	35	31.50	0.00	0	0	0	0	0	0.00
24	Nayagarh	0.00	110.00	0.00	110.00	60.00	55	50.00	0.00	0	38	38	24	14	0.00
25	Nuapada	108.50	34.50	0.00	143.00	140.00	98	3.00	0.00	0	100	100	2	98	0.00
26	Puri	0.00	790.24	0.00	790.24	337.93	43	452.31	0.00	0	65	65	47	18	0.00
27	Rayagada	0.00	200.75	7.70	208.45	160.88	77	47.57	0.00	0	94	94	71	23	0.00
28	Sambalpur	0.00	191.43	0.00	191.43	130.31	68	61.12	0.00	0	111	111	87	24	0.00
29	Subarnapur	68.00	144.60	0.00	212.60	196.50	92	16.10	0.00	0	41	41	24	17	0.00
30	Sundergarh	243.50	205.00	0.00	448.50	448.50	100	0.00	0.00	0	42	42	42	0	0.00
	Total	1715.88	5888.10	103.70	7707.68	4237.62	55	3470.06	0.00	202	1486	1688	987	701	1.93

**Maintanance of Roads & Brides (Panchayat Roads) (ZP & PS)
During the year 2016-17 upto the month of February '17**

Sl. No.	Name of the District	Financial Ahiement (Rs. in lakhs)								Physical achievement					Road (in Km.) CC/BT/ Water Board Maccadom/ sothar
		OB as on 01.4.2016	Grant Released	Other received (int. etc.)	Total Funds	Expenditure incurred	% of Exp.	Balance	UC submitted	No. of projects			Project completed	Under progress	
										Spill Over	taken up	Total			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Angul	26.00	0.00	0.00	26.00	0.00	0	26.00	0.00	0	0	0	0	0	0.00
2	Balasore	119.00	0.00	0.00	119.00	39.97	34	79.03	0.00	12	31	43	32	32	0.00
3	Bargarh	14.00	159.00	0.00	173.00	115.25	67	57.75	0.00	3	49	52	44	8	0.00

4	Bhadrak	0.00	403.75	0.00	403.75	370.80	92	32.95	0.00	0	207	207	207	0	0.00
5	Balangir	0.00	117.25	0.00	117.25	69.00	59	48.25	0.00	0	38	38	27	11	0.00
6	Boudh	12.50	0.00	0.00	12.50	12.50	100	0.00	0.00	0	0	0	0	0	0.00
7	Cuttack	0.00	115.00	0.00	115.00	27.00	23	88.00	0.00	0	45	45	9	36	0.00
8	Deogarh	0.00	49.75	0.00	49.75	19.40	39	30.35	0.00	0	4	4	3	1	0.00
9	Dhenkanal	146.12	114.88	0.00	261.00	63.25	24	197.75	0.00	60	0	60	9	51	0.00
10	Gajapati	20.00	221.75	0.00	241.75	151.35	63	90.40	0.00	0	50	50	43	7	0.00
11	Ganjam	0.00	766.50	0.00	766.50	415.00	54	351.50	0.00	0	0	0	0	0	0.00
12	Jagatsinghpur	0.00	62.00	96.00	158.00	21.00	13	137.00	0.00	0	28	28	16	12	0.00
13	Jajpur	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	0.00
14	Jharsuguda	50.00	33.25	0.00	83.25	57.00	68	26.25	0.00	9	6	15	13	2	0.00
15	Kalahandi	0.00	387.25	0.00	387.25	223.10	58	164.15	0.00	0	47	47	26	21	0.00
16	Kandhamal	0.00	30.00	0.00	30.00	16.50	55	13.50	0.00	0	12	12	5	7	0.00
17	Kendrapada	23.89	0.00	0.00	23.89	15.00	63	8.89	0.00	0	261	261	50	211	0.00
18	Keonjhar	250.00	0.00	0.00	250.00	46.00	18	204.00	0.00	0	0	0	0	0	0.00
19	Khurda	42.60	132.50	0.00	175.10	83.75	48	91.35	0.00	19	29	48	33	15	1.93
20	Koraput	32.00	0.00	0.00	32.00	17.00	53	15.00	0.00	11	8	19	6	13	0.00
21	Malkangiri	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0	0.00
22	Mayurbhanj	83.50	25.00	0.00	108.50	84.95	78	23.55	0.00	33	2	35	23	12	0.00
23	Nawarangpur	0.00	17.50	0.00	17.50	0.00	0	17.50	0.00	0	0	0	0	0	0.00
24	Nayagarh	0.00	61.00	0.00	61.00	30.00	49	31.00	0.00	0	22	22	19	3	0.00
25	Nuapada	108.50	34.50	0.00	143.00	140.00	98	3.00	0.00	0	100	100	90	10	0.00
26	Puri	0.00	750.64	0.00	750.64	337.93	45	412.71	0.00	0	65	65	47	18	0.00
27	Rayagada	0.00	112.25	0.00	112.25	76.38	68	35.87	0.00	0	70	70	56	14	0.00
28	Sambalpur	0.00	147.92	0.00	147.92	100.81	68	47.11	0.00	0	103	103	82	21	0.00
29	Subarnapur	15.00	129.60	0.00	144.60	130.50	90	14.10	0.00	0	39	39	22	17	0.00
30	Sundergarh	55.00	205.00	0.00	260.00	260.00	100	0.00	0.00	0	42	42	42	0	0.00
	Total	998.11	4076.29	96.00	5170.40	2923.44	57	2246.96	0.00	147	1258	1405	904	501	1.93

**Maintanance of Residential Building of PRIs (ZP, PS, DPO & SIRD)
During the year 2016-17 upto the month of February '17**

Sl. No.	Name of the District	Financial Ahiement (Rs. in lakhs)								Physical achievement				
		OB as on 01.4.2016	Grant Released	Other received (int.etc.)	Total Funds	Expenditure incurred	% of Exp.	Balance	UC submitted	No. of projects			Project completed	Under progress
										Spill Over	taken up	Total		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Angul	0.00	6.00	0.00	6.00	6.00	100	0.00	0.00	0	2	2	2	0
2	Balasore	33.00	0.00	0.00	33.00	3.00	9	30.00	0.00	1	0	1	0	1
3	Bargarh	13.00	36.00	0.00	49.00	19.00	39	30.00	0.00	6	5	11	7	4
4	Bhadrak	0.00	5.12	0.00	5.12	5.12	100	0.00	0.00	0	0	0	0	0
5	Balangir	0.00	5.50	0.00	5.50	3.00	55	2.50	0.00	0	0	0	0	0

6	Boudh	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0
7	Cuttack	0.00	37.00	0.00	37.00	9.00	24	28.00	0.00	0	10	10	3	7
8	Deogarh	9.00	0.00	0.00	9.00	9.00	100	0.00	0.00	0	3	3	3	0
9	Dhenkanal	0.00	23.00	0.00	23.00	7.00	30	16.00	0.00	0	9	9	4	5
10	Gajapati	0.00	17.50	0.00	17.50	0.00	0	17.50	0.00	0	0	0	0	0
11	Ganjam	0.00	121.00	0.00	121.00	58.00	48	63.00	0.00	0	0	0	0	0
12	Jagatsinghpur	0.00	51.00	0.00	51.00	0.00	0	51.00	0.00	0	0	0	0	0
13	Jajpur	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0
14	Jharsuguda	0.00	2.50	0.00	2.50	2.50	100	0.00	0.00	0	0	0	0	0
15	Kalahandi	0.00	120.00	0.00	120.00	71.50	60	48.50	0.00	0	6	6	6	0
16	Kandhamal	0.00	36.00	0.00	36.00	20.50	57	15.50	0.00	0	12	12	6	6
17	Kendrapada	13.00	0.00	0.00	13.00	8.00	62	5.00	0.00	0	1	1	0	1
18	Keonjhar	25.00	52.50	0.00	77.50	25.00	32	52.50	0.00	3	10	13	13	0
19	Khurda	1.50	25.00	0.00	26.50	14.00	53	12.50	0.00	2	10	12	7	5
20	Koraput	76.00	0.00	0.00	76.00	31.00	41	45.00	0.00	16	0	16	1	15
21	Malkangiri	108.00	0.00	0.00	108.00	0.00	0	108.00	0.00	0	0	0	0	0
22	Mayurbhanj	13.00	98.00	0.00	111.00	88.00	79	23.00	0.00	3	19	22	20	2
23	Nawarangpur	0.00	31.00	0.00	31.00	17.00	55	14.00	0.00	0	0	0	0	0
24	Nayagarh	0.00	24.00	0.00	24.00	13.00	54	11.00	0.00	0	8	8	2	6
25	Nuapada	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0
26	Puri	0.00	19.80	0.00	19.80	0.00	0	19.80	0.00	0	0	0	0	0
27	Rayagada	0.00	43.50	3.00	46.50	39.00	84	7.50	0.00	0	17	17	10	7
28	Sambalpur	0.00	38.50	0.00	38.50	27.00	70	11.50	0.00	0	6	6	4	2
29	Subarnapur	48.00	0.00	0.00	48.00	48.00	100	0.00	0.00	0	1	1	1	0
30	Sundergarh	51.00	0.00	0.00	51.00	51.00	100	0.00	0.00	0	17	17	17	0
	Total	390.50	792.92	3.00	1186.42	574.62	48	611.80	0.00	31	136	167	106	61

**Maintenance of Non-Residential Building (ZP, PS, DPO & SIRD)
During the year 2016-17 upto the month of February '17**

Sl. No.	Name of the District	Financial Achievement (Rs. in lakhs)								Physical achievement				
		OB as on 01.4.2016	Grant Released	Other received (int. etc.)	Total Funds	Expenditure incurred	% of Exp.	Balance	UC submitted	No. of projects			Project completed	Under progress
										Spill Over	taken up	Total		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Angul	0.00	5.00	0.00	5.00	5.00	100	0.00	0.00	0	2	2	0	2
2	Balasore	35.00	0.00	0.00	35.00	0.00	0	35.00	0.00	0	0	0	0	0
3	Bargarh	8.00	30.00	0.00	38.00	13.50	36	24.50	0.00	4	10	14	10	4
4	Bhadrak	8.77	45.88	0.00	54.65	54.65	100	0.00	0.00	2	1	3	3	0
5	Balangir	0.00	7.70	0.00	7.70	2.50	32	5.20	0.00	0	0	0	0	0

6	Boudh	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0
7	Cuttack	0.00	43.00	0.00	43.00	8.21	19	34.79	0.00	0	12	12	4	8
8	Deogarh	12.50	8.80	0.00	21.30	21.30	100	0.00	0.00	0	5	5	5	0
9	Dhenkanal	0.00	20.10	0.00	20.10	7.90	39	12.20	0.00	0	6	6	2	4
10	Gajapati	0.00	21.00	0.00	21.00	0.00	0	21.00	0.00	0	0	0	0	0
11	Ganjam	0.00	223.40	0.00	223.40	174.00	78	49.40	0.00	14	0	14	0	14
12	Jagatsinghpur	0.00	49.00	0.00	49.00	0.00	0	49.00	0.00	0	0	0	0	0
13	Jajpur	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0
14	Jharsuguda	0.00	2.50	0.00	2.50	2.20	88	0.30	0.00	0	0	0	0	0
15	Kalahandi	0.00	167.60	0.00	167.60	70.50	42	97.10	0.00	0	7	7	7	0
16	Kandhamal	0.00	35.00	0.00	35.00	22.00	63	13.00	0.00	0	1	1	1	0
17	Kendrapada	48.50	40.00	0.00	88.50	31.50	36	57.00	0.00	0	3	3	1	2
18	Keonjhar	30.00	120.10	0.00	150.10	30.00	20	120.10	0.00	1	14	15	14	1
19	Khurda	2.00	25.00	0.00	27.00	10.80	40	16.20	0.00	2	11	13	6	7
20	Koraput	35.00	0.00	0.00	35.00	0.00	0	35.00	0.00	0	0	0	0	0
21	Malkangiri	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0
22	Mayurbhanj	5.00	65.00	0.00	70.00	65.00	93	5.00	0.00	1	19	20	19	1
23	Nawarangpur	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0
24	Nayagarh	0.00	25.00	0.00	25.00	17.00	68	8.00	0.00	0	8	8	3	5
25	Nuapada	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	0	0	0	0	0
26	Puri	0.00	19.80	0.00	19.80	0.00	0	19.80	0.00	0	0	0	0	0
27	Rayagada	0.00	45.00	4.70	49.70	45.50	92	4.20	0.00	0	7	7	5	2
28	Sambalpur	0.00	5.01	0.00	5.01	2.50	50	2.51	0.00	0	2	2	1	1
29	Subarnapur	5.00	15.00	0.00	20.00	18.00	90	2.00	0.00	0	1	1	1	0
30	Sundergarh	137.50	0.00	0.00	137.50	137.50	100	0.00	0.00	0	23	23	23	0
	Total	327.27	1018.89	4.70	1350.86	739.56	55	611.30	0.00	24	132	156	105	51